Name Of Work : Providing and laying HDPE Water line in Ganesha Temple Block-1 in J P Park Ward No-17.

A) Detailed Measurements

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
5	Providing and fixing 25mm dia nipple,complete as per specification.						
		390				390.00	
					Present Qty	**390.00**	**No's**
6	Providing and fixing reducer elbow 25mm to 20mm complete as per specification.						
		2	390.00			780.00	
					Present Qty	**780.00**	**No's**
7	Providing and fixing 20mm dia nipple,complete as per specification.						
		1	390.00			390.00	
					Present Qty	**390.00**	**No's**
8	Providing and fixing HDPE 90X32m Saddle with brass nuts and bolts including cost of all materials, labour charges,HOM of equipments and testing excluding cost of fittings,comple as per specification						
		2	390.00			780.00	
					Present Qty	**780.00**	**No's**
9	Providing and fixing 20mm dia union,complete as per specification.						
		1	390.00			390.00	
					Present Qty	**390.00**	**No's**
10	Providing and fixing 20mm dia union,complete as per specification.						
		2	390.00			780.00	
					Present Qty	**780.00**	**No's**
11	Providing and fixing reducer 20mm elbow complete as per specification.						
		2	390.00			780.00	
					Present Qty	**780.00**	**No's**
12	Providing and fixing reducer 20mm to 15mm reducer elbow, complete as per specification.						
		2	390.00			780.00	
					Present Qty	**780.00**	**No's**
13	Providing and fixing 20mm NP bib cock complete as per specifications.						
		1	390.00			390.00	
					Present Qty	**390.00**	**No's**

12

Asst. Executive Engineer

Name Of Work : Providing and laying HDPE Water line in Ganesha Temple Block-1 in J P Park Ward No-17.

A) Detailed Measurements

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
14	KSRB 2-4 : Refilling available earth around pipe lines, cables in layers not exceeding 20cms in depth, compacting each deposited layer by ramming after watering with lead upto 50m. and lift upto 1.5 m. including cost of all labour complete as per specifications.						
	8th Main (From 7th B Main to dead end)	1	30.00	0.45	0.30	4.05	
		1	30.00	0.45	0.30	4.05	
		1	30.00	0.45	0.30	4.05	
		1	30.00	0.45	0.30	4.05	
		1	30.00	0.45	0.30	4.05	
		1	30.00	0.45	0.30	4.05	
		1	30.00	0.45	0.30	4.05	
		1	30.00	0.45	0.30	4.05	
		1	30.00	0.45	0.30	4.05	
		1	30.00	0.45	0.30	4.05	
		1	30.00	0.45	0.30	4.05	
		1	30.00	0.45	0.30	4.05	
		1	30.00	0.45	0.30	4.05	
		1	30.00	0.45	0.30	4.05	
		1	30.00	0.45	0.30	4.05	
		1	30.00	0.45	0.30	4.05	
		1	8.30	0.45	0.30	1.12	
	8th Main B Sreenivas Murthy Road (From 18th Cross to 19th Cross)	1	30.00	0.45	0.30	4.05	
		1	30.00	0.45	0.30	4.05	
		1	30.00	0.45	0.30	4.05	

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
		1	30.00	0.45	0.30	4.05	
		1	30.00	0.45	0.30	4.05	
		1	30.00	0.45	0.30	4.05	
		1	30.00	0.45	0.30	4.05	
		1	30.00	0.45	0.30	4.05	
		1	12.80	0.45	0.30	1.73	
	7th A Main (From 18th Cross to Dead End)	1	30.00	0.45	0.30	4.05	
		1	30.00	0.45	0.30	4.05	
		1	30.00	0.45	0.30	4.05	
		1	30.00	0.45	0.30	4.05	
		1	30.00	0.45	0.30	4.05	
	C4fc	1	30.00	0.45	0.30	4.05	
		1	30.00	0.45	0.30	4.05	
		1	26.70	0.45	0.30	3.60	
	7th B Main (From 18th Cross to Dead End)	1	30.00	0.45	0.30	4.05	
		1	30.00	0.45	0.30	4.05	
		1	30.00	0.45	0.30	4.05	
		1	30.00	0.45	0.30	4.05	
		1	30.00	0.45	0.30	4.05	
		1	30.00	0.45	0.30	4.05	
		1	30.00	0.45	0.30	4.05	
		1	14.80	0.45	0.30	2.00	
	7th C Main (From 19th Cross to Dead End)	1	30.00	0.45	0.30	4.05	
		1	30.00	0.45	0.30	4.05	

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
		1	30.00	0.45	0.30	4.05	
		1	30.00	0.45	0.30	4.05	
		1	30.00	0.45	0.30	4.05	
		1	4.80	0.45	0.30	0.65	
	Bandappa Garden 7th D Main (From 19th Cross to Dead End)	1	30.00	0.45	0.30	4.05	
		1	30.00	0.45	0.30	4.05	
		1	30.00	0.45	0.30	4.05	
		1	30.00	0.45	0.30	4.05	
		1	26.80	0.45	0.30	3.62	
	7th E Main (From B R Shivashankar Main Road to dead End)	1	30.00	0.45	0.30	4.05	
		1	8.80	0.45	0.30	1.19	
	19th Cross B R Shivashankar Main Road (From 8th Main to Tank Bund Road)	1	30.00	0.45	0.30	4.05	
		1	30.00	0.45	0.30	4.05	
		1	30.00	0.45	0.30	4.05	
		1	30.00	0.45	0.30	4.05	
		1	30.00	0.45	0.30	4.05	
		1	30.00	0.45	0.30	4.05	
		1	30.00	0.45	0.30	4.05	
		1	30.00	0.45	0.30	4.05	
		1	30.00	0.45	0.30	4.05	
		1	30.00	0.45	0.30	4.05	
		1	30.00	0.45	0.30	4.05	
		1	30.00	0.45	0.30	4.05	
		1	30.00	0.45	0.30	4.05	
		1	30.00	0.45	0.30	4.05	
		1	30.00	0.45	0.30	4.05	

C4FC